UPC 115528 - PROJECT SCHEDULE (REVISED VDOT FORMAT)

Activity #	PROJECT DEVELOPMENT ACTIVITY	PROJECT SCHEDULE Feb-24	
1	Advance notification survey letters to property-owners (30-day)	April 2023	
2	VDOT Notice to Proceed/PE Authorization	April 2023	
3	Submit EQ-429 & Initial PCE coordination	May 2023	
4	Survey field work starts	May 2023	
5	Design Kickoff meeting	May 2023	
6	Submit draft Alternatives Analysis to County	June 2023	
7	Delivery of final Alternatives Analysis to County	July 2023	
9	Base mapping complete	August 2023	
10	**Submit 20% Plans to VDOT for Review**	**late January 2024**	**CURRENT STATUS**
11	Receive 20% Comments from VDOT	mid Februrary 2024	
12	Submit PCE Package to VDOT	late Februrary 2024	
13	Informal public engagement if necessary	late March 2024	
14	**Submit 60% PH Plans to VDOT & County for review**	**late May 2024**	
15	Begin RR Coord. - Submit RR permit application (with 60% plans)	early June 2024	
16	Receive 60% PH Comments from VDOT and County (assumes 30 day review)	late June 2024	
17	Obtain utility test holes (at potential conflict locations)	early July 2024	
18	FHWA Concurrance of PCE	early July 2024	
19	Determine conflicts & request UFI meeting w/ all impacted private utilities	late July 2024	
20	Revise 60% PH Plans (suitable for public review)	late July 2024	
21	Post Willingness to Hold a Public Hearing	late July 2024	
22	Hold Utility Field Inspection (UFI) meeting	late August 2024	
23	Close Willingness (assume no request for public hearing)	late August 2024	
24	***DETERMINE REQUIEREMENTS (Close Scoping & Re-Baseline Schedule)***	***late September 2024***	
25	VDOT Design Approval	mid October 2024	
26	**Submit 90% RW Plans to VDOT & County**	**mid November 2024**	
27	Impacted utilities submit P&E package for review (assumes 3 months from UFI to prepare)	late November 2024	
28	Receive 90% RW Comments from VDOT and County (assumes 30 day review)	mid December 2024	
29	Resubmit 90% RW Plans & RW-301 for RW Authorization request	late January 2025	
30	***START PURCHASING RIGHT-OF-WAY (Receive federal RW Authorization - assume 1 month)***	***late February 2025***	
31	Issue NTP to impacted utility owners (assume no utility easements req'd)	late Februrary 2025	
32	**Submit 100% PAC Plans to VDOT and County**	**mid March 2025**	
33	Receive 100% PAC Plan comments from VDOT and County (assumes 30 day review)	mid April 2025	
34	**Resubmit 100% PAC Plans & Bid documents for review**	**mid June 2025**	
35	***COMPLETE PURCHASING RIGHT-OF-WAY (Clear RW - assumes 6 months)***	***late August 2025***	
36	Complete Utility Relocations (assumes 6 months)	late August 2025	
37	***OBTAIN PERMITS (environmental permits & approved RR agreement)***	***early October 2025***	
38	Approval of PAC Plans, Bid Docs & Submit PS&E Package	mid October 2025	
39	Federal Authorization to Advertise (assumes 2 month)	mid December 2025	
40	**SOLICIT BIDS (project advertisement)**	**mid January 2026**	
41	Receive Bids	late February 2026	
42	***START DELIVERY (Authorization to Award Project/NTP)***	***late March 2026***	
43	Complete Construction (assumes 4 months CN duration)	late July 2026	