UPC 115528 - PROJECT SCHEDULE (REVISED VDOT FORMAT)			
Activity #	***PROJECT DEVELOPMENT ACTIVITY***	***Origional VDOT schedule Feb-24***	***Schedule Update Jan-25***
1	Advance notification survey letters to property-owners (30-day)	April 2023	April 2023
2	VDOT Notice to Proceed/PE Authorization	April 2023	April 2023
3	Submit EQ-429 & Initial PCE coordination	May 2023	May 2023
4	Survey field work starts	May 2023	May 2023
5	Design Kickoff meeting	May 2023	May 2023
6	Submit draft Alternatives Analysis to County	June 2023	June 2023
7	Delivery of final Alternatives Analysis to County	July 2023	July 2023
9	Base mapping complete	August 2023	August 2023
10	Submit 20% Plans to VDOT for Review	late January 2024	late January 2024
11	Receive 20% Comments from VDOT	mid Februrary 2024	late Februrary 2024
12	Submit PCE Package to VDOT	late Februrary 2024	late Februrary 2024
13	Informal public engagement if necessary	late March 2024	late March 2024
14	Submit 60% PH Plans to VDOT & County for review	late May 2024	late May 2024
15	Begin RR Coord. - Submit RR permit application (with 60% plans)	early June 2024	early June 2024
16	Receive 60% PH Comments from VDOT and County (assumes 30 day review)	late June 2024	late June 2024
17	Obtain utility test holes (at potential conflict locations)	early July 2024	early July 2024
18	FHWA Concurrance of PCE	early July 2024	early July 2024
19	Determine conflicts & request UFI meeting w/ all impacted private utilities	late July 2024	late July 2024
20	Revise 60% PH Plans (suitable for public review)	late July 2024	late July 2024
21	Post Willingness to Hold a Public Hearing	late July 2024	late July 2024
22	Hold Utility Field Inspection (UFI) meeting	late August 2024	late August 2024
23	Close Willingness (assume no request for public hearing)	late August 2024	late August 2024
24	***DETERMINE REQUIEREMENTS (Close Scoping & Re-Baseline Schedule)***	***late September 2024***	***late September 2024***
25	VDOT Design Approval	mid October 2024	mid October 2024
26	**Submit 90% RW Plans to VDOT & County**	**mid November 2024**	**mid November 2024**
27	Impacted utilities submit P&E package for review (assumes 3 months from UFI to prepare)	late November 2024	late November 2024
28	Receive 90% RW Comments from VDOT and County (assumes 30 day review)	mid December 2024	mid December 2024
29	Resubmit 90% RW Plans & RW-301 for RW Authorization request	late January 2025	late January 2025
30	***START PURCHASING RIGHT-OF-WAY (Receive federal RW Authorization - assume 1 month)***	***late February 2025***	***late February 2025***
31	Issue NTP to impacted utility owners (assume no utility easements req'd)	late Februrary 2025	late Februrary 2025
32	**Submit 100% PAC Plans to VDOT and County**	**mid March 2025**	**mid March 2025**
33	Receive 100% PAC Plan comments from VDOT and County (assumes 30 day review)	mid April 2025	mid April 2025
34	**Resubmit 100% PAC Plans & Bid documents for review**	**mid June 2025**	**mid June 2025**
35	***COMPLETE PURCHASING RIGHT-OF-WAY (Clear RW - assumes 6 months)***	***late August 2025***	***late August 2025***
36	Complete Utility Relocations (assumes 6 months)	late August 2025	late August 2025
37	***OBTAIN PERMITS (environmental permits & approved RR agreement)***	***early October 2025***	***early October 2025***
38	Approval of PAC Plans, Bid Docs & Submit PS&E Package	mid October 2025	mid October 2025
39	Federal Authorization to Advertise (assumes 2 month)	mid December 2025	mid December 2025
40	**SOLICIT BIDS (project advertisement)**	**mid January 2026**	**mid January 2026**
41	Receive Bids	late February 2026	late February 2026
42	***START DELIVERY (Authorization to Award Project/NTP)***	***late March 2026***	***late March 2026***
43	Complete Construction (assumes 4 months CN duration)	late July 2026	late July 2026

Indicates Dates that changed from the previous month