US 258 AND ROUTE 10 INTERSECTION IMPROVEMENTS			
ISLE OF WIGHT COUNTY, VA			
ANTICIPATED PROJECT SCHEDULE			
	Duration (Weeks)	Start Date	End Date
Survey Collection	18	5/10/2023	9/13/2023
Scoping/Kickoff Meeting with VDOT			
PFI Submittal / PM 100 Documents	16	9/13/2023	1/3/2024
County/VDOT Review	9	1/3/2024	3/6/2024
Public Hearing Design Plan Submittal	20	3/6/2024	7/24/2024
NEPA	48	12/1/2023	11/1/2024
County/VDOT Review	8	7/24/2024	9/18/2024
Public Hearing	**	9/18/2024	3/20/2025
Public Hearing Open Comment Period		3/20/2025	3/31/2025
Close Scoping with VDOT		3/31/2025	4/21/2025
Right-of-Way Plan Development	8	3/31/2025	5/26/2025
Right-of-Way Authorization Request	8	5/26/2025	7/21/2025
Start Purchasing Right-of-Way		7/21/2025	
Complete Purchasing Right-of-Way	52	7/20/2026	
Utility Relocation (Dominion and Columbia Gas)	54	7/21/2025	8/3/2026
PS&E Plan Submittal	10	8/1/2026	10/10/2026
County/VDOT Review	9	10/10/2026	12/12/2026
Advertisement Documents Submittal	4	12/12/2026	1/9/2027
Request for Authorization to Advertise	9	1/9/2027	3/13/2027
Advertisement	6	3/13/2027	4/24/2027
Award	8	4/24/2027	6/19/2027
Construction	80	6/19/2027	12/30/2028